ESS ESS BUILDERS

GST No. 29BLYD0958A2ZW

ISO 9001-2015 (QMS/015244/0320)

No: ESS/Dasarhalli/07/2022-23 Date:

To,
Executive Engineer
Dasarahalli Division.
BBMP Bangalore

Sir,

Sub: Submission of Report for **RA Bill No-01 and Final Bill** to the work, Asphalting to roads at Manjunathanagara and surrounding area in ward no 14 Bagalagunte. **Ref: Payments**

Work order: BBMP/EE/DD/ WO/ /2020-21 Date: 22-05-2020

With reference to the above subject, the quality and quantity executed by agency **M/S M S V CONSTRUCTION COMPANY.** Up to RA Bill No-01 and Final Bill to the work of **"**Asphalting to roads at Manjunathanagara and surrounding area in ward no 14 Bagalagunte." Prepared for **Rs: 25721746.00 [Two Crores Fifty Seven Lakhs Twenty One Thousands Seven Hundred & Fourty six Rupees Only]**.

Certification:

1. This quantity and quality of the work in satisfactory.
2. BBMP, AE & AEE and representative present during work execution.
3. Work carried out according to the specification.

"Thanking you"

ESS ESS BUILDERS

ESS ESS BUILDERS ★ESS★

For ESS ESS BUILDERS
Proprietor
Authorised Signatory

No. 24, 1st Floor, Krishnappa Layout, Kerepalya, Hosekerhalli, BSK 3rd Stage, Bangalore-560085
E-mail : sadhanu13@gmail.com Mob : 87222 03235, 96860 11737

CamScanner

Ref No : Ess/Dasarahalli/Wardno14/2022-23

Name of Work: Asphalting to roads at Manjunathanagara and surrounding areas in Ward No. 14 Bagalagunte.

Client : Executive Engineer Dasarahalli Division

Contractor: M.S.V.Constructions Company

Date of Inspection :

Sl NO	Description	Unit	Qty	Amount	Total Uptodate
1	Removing and refixing stone slabs of drains and Pointing in CM (1:3)	Sqm	3681.99	430315.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter	Cum	4983.71	1233719.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
3	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means .A. Lime Concrete, cement concrete grade M-10 a	Cum	0.00	0.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
4	Plain cement concrete 1:3:6 mix with crushed stone aggregates 40mm nominal size mechanically mixed placed in foundation and compacted by vibration including curing complete as per specifications.	Cum	0.00	0.00	Work Done Up to the billed Quantity and Quantity is Satisfactory

ESS ESS BUILDERS

CamScanner

5	Providng and laying plain reinforcd cement concrete forside drain using m20 nominal mix concrete with opc at 300 kg with 20 mm and down size granite metel coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed	Sqm	0.00	0.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
6	Providing T.M.T. steel reinforcement for R.C,C work including straightening. cutting. bending. hooking. placing in position. lapping and or welding wherever required tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) including cost of materaial ,labour , HOM complete as per specifications. MORTH specifications. No.1600 & 2200-do-TMT Bars Fe 500	MT	0.00	0.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
7	Providing & laying RCC Drain Slab of 100mm (DATA RATE)	Sqm	1227.33	2868271.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
8	Construction of granular sub-base Grading-Vas Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision.	Cum	1387.26	2905852.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
9	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm	9537.50	53124.00	Work Done Up to the billed Quantity and Quantity is Satisfactory

ESS ESS BUILDERS ESS

CamScanner

10	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum	2291.33	4814860.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
11	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM, WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. MORTH Specification No. 502	Sqm	11845.62	369110.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
12	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting thehot mix to worksite, laying to the required grade, level and alignment, rolling with, smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications. MORTH Specification No. 507	Cum	609.20	4075701.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
13	KSRRB 500-9. Providing and applying tack coat using 80/100 grade Sqm bitumen(VG10) on granular base such as WBM surfaces hot bitumen primed at 4 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Chapter 5	Sqm	16473.80	220090.00	Work Done Up to the billed Quantity and Quantity is Satisfactory

ESS ESS BUILDERS * ESS *

CamScanner

14	KSRRB M500-19. Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.9 complete in all respects complete as per specifications. MORTH Specification No. 509	Cum	658.95	5704489.00	Work Done Up to the billed Quantity and Quantity is Satisfactory
15	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803	Sqm	561.23	267977.00	Work Done Up to the billed Quantity and Quantity is Satisfactory

ESS ESS BUILDERS ESS

CamScanner